	A	B	AS	AT	AU	AV	AW	AX	AY	AZ	BA	BB	BC	BD	BE	BF	BG	BH	BI	BJ	BK	BL	BM
1	**WEEK STARTING March 5, 2016**		**THREE WEEK LOOK AHEAD**																				
2	Vapor barrier	**Month:**	March																				
3	plumbing / electrical	**Day:**	sat	sun	mon	tue	wed	thu	fri	sat	sun	mon	tue	wed	thu	fri	sat	sun	mon	tue	wed	thu	fri
4	Concrete pour	**Date:**	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25
5	reinforcing																						
6																							
7	**Activities**																						
8	**exterior below grade**																						
9	perimeter backfill															x							
10	perimeter waterproofing and wall finishes				x	x	x	x	x			x	x	x	x	x			x	x	x	x	
11	corbel south , FRPS							x	x			x	x										S
12	Strip blind wall					x	x	x	x														T
13																							A
14	**Level -2**																						T
16	form inertia blocks B c/w embeds				x	x	x	x	x	x			x										
17	Reinforcing inertia blocks B													x	x	x							
18	form inertia blocks A c/w embeds											x	x	x	x	x	x			x			
19	Reinforcing inertia blocks A																				x	x	
20	form inertia blocks C c/w embeds																		x	x	x	x	H
21	**Level -1**																						O
22	SI 56 ftgs prep				x	x																	L
23	SI 56 ftg & retaining walls FRPS					x	x	x	x			x	x										I
24	SI 56 SOG backfill and comaction															x			x	x			D
25	SI 56 anti vibration mat																				x	x	A
26	electrical ceiling rough in					x	x	x	x			x	x	x	x	x			x	x	x	x	Y
27	steel stud / shaft											x	x	x	x	x			x	x	x	x	
28	Mechanical rough in				x	x	x	x	x			x	x	x	x	x			x	x	x	x	
29	Pump room hatches at Line B												x	x									
30	board inside of electrical room								x			x	x										
31	housekeeping pads electrical room													x	x								
32	Fire rated plywood electrical room															x			x				
33	**Main level**																						
34	all gform materials off slab				x																		
35	arch conc curbs FRPS						x	x	x			x											
36	steel stud perimeter walls c/w densglass					x	x	x	x			x	x	x	x	x			x	x	x	x	
37	install 2nd set of ducts at B line shafts														x	x			x	x	x	x	
38	install fire dampers sleevesat B line shafts											x	x										
39	frame shaft walls											x	x	x	x	x			x	x	x	x	
40	canopy steel Norht East entrance				x	x	x	x	x														
41	grates at shafts															x			x				
42	Strucural steel at 11 line shafts							x	x			x	x	x									
43																							
44																							
45																							
46																							
47																							

	A	B	AS	AT	AU	AV	AW	AX	AY	AZ	BA	BB	BC	BD	BE	BF	BG	BH	BI	BJ	BK	BL	BM
48	**DAY:**		sat	sun	mon	tue	wed	thu	fri	sat	sun	mon	tue	wed	thu	fri	sat	sun	mon	tue	wed	thu	fri
49	**DATE:**		5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25
50	**Level 2**																						
51	form one side wall landing to landing D- / 2 to 3-					x	x																
52	reinforce wall D- / 2 to 3-						x																
53	button up wall D- / 2 to 3-						x																
54	pour and strip wall D- / 2 to 3-						x	x															
55	form stairs 1							x	x														S
56	reinforce stairs 1												x										T
57	pour stairs 1												x										A
58	grates at shafts															x			x				T
59	exterior steel stud c/w densglass							x	x			x	x	x	x	x			x	x	x	x	
60																							
61																							
62																							
63																							
64	**Level 3**																						
65	water tight hording at all openings					x	x	x	x	x													
66	strip level 4 suspended slab c/w installing re-shoring					x	x	x	x	x													H
67	form columns at 3/D one side								x														O
68	Button up and pour 1st lift columns at 3/D											x											L
69																							I
70																							D
71	**Level 4**																						A
72																							Y
73	reinforce columns at 3/D one side											x											
74	Button up and pour 2st lift columns at 3/D											x	x										
75	strip columns at 3/D													x									
76	strip vertical					x																	
77	weathe protect openings					x	x	x	x	x													
78																							
79																							
80	**Lower Roof**																						
81	form suspended slab				x	x	x	x	x			x	x	x									
82	reinforcing bottom												x	x	x								
83	reinforcing top													x	x	x			x	x			
84	pour lower roof																				x		
85	form A line beam one side						x	x	x			x	x	x									
86	Reinforce A line beam													x	x	x							
87	button up A line beam															x	x		x	x			
88	Pour A line beam																				x		
89																							
90																							
91	**Upper roof**																						
92	Layout and verical form one side																					x	
93	Reinforcing vertical																						
94	Pour vertical																						
95																							
96																							
97																							